

**LIST OF SPILL OVER WORKS COME UNDER SHRAVANABELAGOLA CONSTITUENCY
CAUVERY NEERAVARI NIGAMA LIMITED**

ZONE : HEMAVATHY PROJECT, GORUR
 CIRCLE: HEMAVATHY CANAL CIRCLE, CHANNARAYAPATNA
 DIVISION: No1, HLBC DIVISION, CHANNARAYAPATNA
 HEAD OF ACCOUNT: POTENTIAL ORIENTED WORKS -4701
 GRANT REQUIRED TO THE DIVISION UNDER THIS HEAD FOR 2010-11: RS. 10.16 Lakhs
 GRANT EARMARKED FOR SPILLOVER WORKS: RS. 10.16 Lakhs
 GRANT EARMARKED FOR FRESH WORKS: Rs. Lakhs

Rs. In lakhs

SPILLOVER WORKS FLOW IRRIGATION PROJECT - POTENTIAL ORIENTED WORKS 4701 - MAIN CANAL- I B S

Name of the Project	Sl. No.	AWP NO	Name of the Work	Code No.	REF to sanction & Estimate Cost	Original Contract Value	Contract Value including the cost of EFI if any	Name of the Agency	Agreement No. & Date	Period allowed	Scheduled Date of Completion as per Agreement	Expenditure up to 31-03-10	Balance cost under the contract	Grant required 2010-11	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Hemavathy Project, Gorur	1	104	Re-Construction of Transition wall at Ch: 62800 m Of Sri AGR Canal	GHLBC- 1	RS.3.00 DR No.24/09-10 30-1-10	2.88	0.00	A.M.Krishna murthy	58/09-10 11-3-10	2 months	05/11/2010	0.00	2.88	1.44	Work completed
Hemavathy Project, Gorur	2	6	Construction of Walk path at Hemavathy Park No.4 at C.R.Patna.	GHLBC- 2	9.7 SER . No. 08/08-09 4-3-09	10.86	0.00	C.M. Mahesh	36/09-10 2-01-10	2 months	03/02/2010	0.00	10.86	5.43	Work completed
Hemavathy Project, Gorur	3	105	Supplying erection and commissioning of 75 HP Kirloskar Generator to combined regulator at Ch: 71.62 Km. of Sri AGR Canal.	GHLBC- 3	5.84 SER No 37/09-10 29-3-10	5.84	0.00	-	-	-	-	0.00	5.84	2.92	Tender called
Hemavathy Project, Gorur	4	7	Construction of retaining wall & protective works to escape at CH :81800 M of HLBC	GHLBC- 4	6.00 SER No 131/07-08 28-3-08	6.05	0.00	V.H. Manjegoda	69/08-09 6-3-09	3 months	06-06-09	5.30	0.75	0.37	B.R.No. 1041/31-3-10 Under Progress

Sub -Total for the Project		24.54	25.63	0.00					5.30	20.33	10.16	
-----------------------------------	--	--------------	--------------	-------------	--	--	--	--	-------------	--------------	--------------	--

Asst. Executive Engineer,
No.4, HLBC Sub-Division
Channarayapatna

Asst. Executive Engineer,
No.8, HLBC Sub-Division
Shravanabelagola

Asst. Executive Engineer,
No. 16, HLBC Sub-Division
Bagur

CAUVERY NEERAVARI NIGAMA LIMITED

ZONE :

HEMAVATHY PROJECT, GORUR

CIRCLE:

HEMAVATHY CANAL CIRCLE, CHANNARAYAPATNA

DIVISION:

No1, HLBC DIVISION, CHANNARAYAPATNA

HEAD OF ACCOUNT:

POTENTIAL ORIENTED WORKS -4701

GRANT REQUIRED TO THE DIVISION UNDER THIS HEAD FOR 2010-11:

RS. 1.82 Lakhs

GRANT EARMARKED FOR SPILLOVER WORKS:

RS. 1.82 Lakhs

GRANT EARMARKED FOR FRESH WORKS:

Rs. Lakhs

Rs. In lakhs

SPILLOVER WORKS FLOW IRRIGATION PROJECT - MAIN CANAL -- 4701 - I C S

Name of the Project	Sl. No.	AWP NO	Name of the Work	Code No.	REF to sanction & Estimate Cost	Original Contract Value	Contract Value including the cost of EFI if any	Name of the Agency	Agreement No. & Date	Period allowed	Scheduled Date of Completion as per Agreement	Expenditure up to 31-03-10	Balance cost under the contract	Grant required 2010-11	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Hemavathy Project, Gorur	5	15	Construction of foot bridge for guaging @ CH 76.800 KM of HLBC	GHLBC-5	4.66 DR No.146/06-07	4.63	0.00	Krishna	112/07-08 08-01-08	3 months	07-04-08	1.00	3.63	1.82	Under Progress
Sub Total for project					4.66	4.63	0.00					1.00	3.63	1.82	

Asst. Executive Engineer,
No.4, HLBC Sub-Division
Channarayapatna.

Asst. Executive Engineer,
No.8, HLBC Sub-Division
Shravanabelagola

Asst. Executive Engineer,
No. 16, HLBC Sub-Division
Bagur

CAUVERY NEERAVARI NIGAMA LIMITED

ZONE : HEMAVATHY PROJECT, GORUR
 CIRCLE: HEMAVATHY CANAL CIRCLE, CHANNARAYAPATNA
 DIVISION: No1, HLBC DIVISION, CHANNARAYAPATNA
 HEAD OF ACCOUNT: **POTENTIAL ORIENTED WORKS - DISTRIBUTORY**
 GRANT REQUIRED TO THE DIVISION UNDER THIS HEAD FOR 2010-11: **RS. 5.40 Lakhs**
 GRANT EARMARKED FOR SPILLOVER WORKS: **RS. 5.40 Lakhs**
 GRANT EARMARKED FOR FRESH WORKS: **Rs. Lakhs** **Rs. In lakhs**

Potential Oriented Work

SPILLOVER WORKS FLOW IRRIGATION PROJECT- DISTRIBUTORY - 4701 II CS

Name of the Project	Sl. No.	AWP NO	Name of the Work	Code No.	REF to sanction & Estimate Cost	Original Contract Value	Contract Value including the cost of EFI if any	Name of the Agency	Agreement No. & Date	Period allowed	Scheduled Date of Completion as per Agreement	Expenditure up to 31-03-10	Balance cost under the contract	Grant required 2010-11	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Hemavathy Project, Gorur	6	118	Reconstruction of cart bridge at Ch: 600 M of D-33 of AGRC	GHLBC- 6	DR.No. 11/09-10 4-1-10 Rs.2.00	1.91	-	K.S.Manjappa	56/09-10 9-3-10	1 month	04/09/2010	0.00	1.91	0.96	Work completed
Hemavathy Project, Gorur	7	107	Construction of CTC @ Ch : 1800 M D-33 of AGRC	GHLBC- 7	Rs.5.93 SER No.12/09-10 24-11-09	6.02	-	B.M.Byregowda	40/09-10 25-1-10	3 months	25-4-10	3.33	2.69	1.35	Work completed

Hemavathy Project, Gorur	8	27	Improvements of CTC at Ch: 6500 M of D-45 of HLBC	GHLBC- 8	4.00 DR No. 5/2-2-09 /08-09	3.62	-	B.R. Manjunath	04/09-10 05-06-09	3 month	09/05/2009	3.36	0.26	0.13	Under progress
Hemavathy Project, Gorur	9	119	Improvements of Pipe Aquaduct Ch: 6000 M of D-43 of HLBC	GHLBC- 9	DR No.13/2363 Rs. 2.50 lakhs	2.36	-	H.D.Ashoka	57/09-10 10-3-10	3 months	06/10/2010	0.00	2.36	1.18	Work to be started
Hemavathy Project, Gorur	10	120	Improvement to Aquaduct at Ch:650 M of D-45 of HLBC	GHLBC- 10	DR No. 26/09-10 19-2-10 RS.3.78	3.58	-	A.M.Bala chandra	02/10-11 6-4-10	3 months	07/06/2010	0.00	3.58	1.79	To be started
Sub Total for project						18.21	17.49					6.69	10.80	5.40	

Asst. Executive Engineer,
No.4, HLBC Sub-Division
Channarayapatna.

Asst. Executive Engineer,
No.8, HLBC Sub-Division
Shravanabelagola

CAUVERY NEERAVARI NIGAMA LIMITED

ZONE : HEMAVATHY PROJECT, GORUR
CIRCLE: HEMAVATHY CANAL CIRCLE, CHANNARAYAPATNA
DIVISION: No1, HLBC DIVISION, CHANNARAYAPATNA
HEAD OF ACCOUNT: **POTENTIAL ORIENTED WORKS -MINOR**
GRANT REQUIRED TO THE DIVISION UNDER THIS HEAD FOR 2010-11: **RS. 0.71 Lakhs**
GRANT EARMARKED FOR SPILLOVER WORKS: **RS. 0.71 Lakhs**
GRANT EARMARKED FOR FRESH WORKS: **Rs. Lakhs**

Rs. In lakhs

SPILLOVER WORKS FLOW IRRIGATION PROJECT - MINOR - 4701 I DS

Name of the Project	Sl. No.	AWP NO	Name of the Work	Code No.	REF to sanction & Estimate Cost	Original Contract Value	Contract Value including the cost of EFI if any	Name of the Agency	Agreement No. & Date	Period allowed	Scheduled Date of Completion as per Agreement	Expenditure up to 31-03-10	Balance cost under the contract	Grant required 2010-11	Remarks
---------------------	---------	--------	------------------	----------	---------------------------------	-------------------------	---	--------------------	----------------------	----------------	---	----------------------------	---------------------------------	------------------------	---------

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Hemavathy Project, Gorur	11	33	Improvements to Hadenahally minor of D.43 of HLBC	GHLBC- 11	5.00 132/07-08 17-12-07	4.64	0.00	HD Ashok	153/07-08 12-02-08	3 months	12-05-08	4.44	0.20	0.20	work under progress
Hemavathy Project, Gorur	12	34	Improvements to pipe aqueduct @ CH 375 of minor no 1 of D ₄₃	GHLBC- 12	2.00 DR NO 129/06.07 05.01.07	2.04	0.00	V.L.Suresh	282/06-07 05- 02-07	3 months	05-05-07	1.53	0.51	0.51	Notice issued to the contractor
Sub Total for project					7.00	6.68						5.97	0.71	0.71	

Asst. Executive Engineer,
No.8, HLBC Sub-Division
Shravanabelagola

CAUVERY NEERAVARI NIGAMA LIMITED

ZONE :

CIRCLE:

DIVISION:

HEAD OF ACCOUNT:

GRANT REQUIRED TO THE DIVISION UNDER THIS HEAD FOR 2010-11:

GRANT EARMARKED FOR SPILLOVER WORKS:

GRANT EARMARKED FOR FRESH WORKS:

HEMAVATHY PROJECT, GORUR

HEMAVATHY CANAL CIRCLE, CHANNARAYAPATNA

No1, HLBC DIVISION, CHANNARAYAPATNA

POTENTIAL ORIENTED WORKS LIFT IRRIGATION SCHEME - 4701

RS. 14.40 Lakhs

RS. 14.40 Lakhs

Rs. Lakhs

Rs. In lakhs

SPILLOVER WORKS FLOW IRRIGATION PROJECT LIS - 4701 - I RS

Name of the Project	Sl. No.	AWP NO	Name of the Work	Code No.	REF to sanction & Estimate Cost	Original Contract Value	Contract Value including the cost of EFI if any	Name of the Agency	Agreement No. & Date	Period allowed	Scheduled Date of Completion as per Agreement	Expenditure up to 31-03-10	Balance cost under the contract	Grant required 2010-11	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Hemavathy Project, Gorur	13	37	Excavation , Construction of pipe outlets, C.D.Works & Drops in minor canal offtake at ch: 500m. of Right bank canal of lift irrigation scheme at approach of Bagur Navile Tunnel	GHLBC- 13	2.00/ DRNo.183/Dated: 26.03.07	2.25	2.25	C.D. Manjegowda	51 /25.08.07 /07-08	3 months	24-11-07	1.00	1.25	0.40	Under Progress
Hemavathy Project, Gorur	14	38	Construction of C.T.C.at ch: 5025m. of right bank canal of lift irrigation scheme at approach of Bagur NavileTunnel.	GHLBC- 14	6.00 SERNo.299/Dated:28.03.07 /06-07	6.77	0.00	C.D. Manjegowda	53/06.09.07	3 months	05-12-07	6.54	0.23	0.23	work completed
Hemavathy Project, Gorur	15	39	Providing Revetment to the riprap round portion on approach side of aqueduct in 2 nd K.M.of right bank canal of lift irrigation scheme at approach of Bagur NavileTunnel.	GHLBC- 15	0.82 DRNo. 187/Dated:28.03.07/0.87	0.78	0.00	V.L.Suresh	34/07-08/20-07-07	1 months	19-08-07	0.00	0.78	0.39	Work to be started
Hemavathy Project, Gorur	16	40	Earth work excavation in 6 th K.M. of right bank canal of lift irrigation scheme at approach of Bagur Navile Tunnel (Balance Work)	GHLBC- 16	12.50 C.E.R.No. 296 /06-07/ 19.02.07	13.12	0.00	M. N. Doreswamy	296/ 19.02.07	6 months	18-07-07	12.30	0.82	0.42	Work completed
Hemavathy Project, Gorur	17	41	Providing CC lining from Ch 7400m to Ch 8000m of RBC of LIS at approuch of BNT	GHLBC- 17	6.50 S.E.R.No. 120 /07/ 08/ 04.03.08	7.12	7.12	Kumar	06/09-10 22-06-09	3 months	22-09-09	0.00	7.12	0.50	Under Progress
Hemavathy Project, Gorur	18	42	LBC: Construction of C.T.C.@ ch: 1300m.of left bank canal of lift irrigation scheme at approach of Bagur Navile Tunnel.	GHLBC- 18	1.90 DR No. 159/ 03-04 /31.3.04	2.00	0.00	B.C. Nanjegowda	80/05- 06/14.11.05	3 months	13-02-06	1.53	0.47	0.47	Final bill submitted

Hemavathy Project, Gonor	19	43	Construction of CTC at Ch: 2100 M of LBC of LIS at approach of BNT	GHLBC- 19	2.00 DR . No. 19 /08-09 Dt: 6-2-09	1.99	0.00	B.S. Chikkegowda	23/09-10 / 10-11-09	3 months	10/11/2009	0.00	1.99	0.50	B.R.No. 1121/31-310 Work Completed,
Hemavathy Project, Gonor	20	46	Excavation from ch: 250m. to ch:600m. on right side minor canal off take at ch:5500m. of of left bank canal of lift irrigation scheme at approach of Bagur NavileTunnel.	GHLBC- 20	2.00/ DRNo.180/Dated:13.03.07	1.94	0.00	Kumar	345/06-07 29-03-07	3 months	28-06-07	1.76	0.18	0.18	Work completed
Hemavathy Project, Gonor	21	126	Construction of protective wall & CC lining from Ch: 7340 M to Ch: 7460 M of LBC of LIS	GHLBC- 21	SER No. 17/09-10 RS.8.50	8.65	0.00	B.H. Shivanna	61/09-10 19-3-10	2 months	18/05/2010	7.52	1.13	0.57	Work completed
Hemavathy Project, Gonor	22	128	Construction of Super passage at Ch : 8875 m of LBC of LIS at approach of BNT	GHLBC- 22	SER No. 16/09-10 Rs.8.00	8.24	0.00	S.D.Purushotham	39/09-10 23-01-09	3 months	-	8.20	0.04	0.04	Work completed
Hemavathy Project, Gonor	23	129	Providing CC lining from Ch 9000m to Ch 9450m of LBC of LIS at approach of BNT	GHLBC- 23	DR No. 23/09-10 Rs. 4.25	4.10	0.00	Devarajegowda	1/2010-11 /1-4-10	1 months	01/04/2010	0.00	4.10	2.05	Work under progress
Hemavathy Project, Gonor	24	47	Construction of CTC. @ ch:9375m. of left bank canal of lift irrigation scheme at approach of Bagur Navile Tunnel	GHLBC- 24	1.46 D.R.NO. 179/06-07 /13.03.07	1.43	0.00	B. H. Shivanna	338/06-07 29-03-07	3 months	28-06-07	1.20	0.23	0.23	Work completed
Hemavathy Project, Gonor	25	49	Earth work excavation, c.c.lining , & construction of c.d.works to minor canal off take at ch:10400m. of Left bank canal of lift irrigation scheme at approach of Bagur Navile Tunnel	GHLBC- 25	2.5 DRNo. 207/Dated: 30.03.07/2.50	2.82	0.00	K.Kumar Swamy	63/25.10.07	3 months	24.01.2008	0.00	2.82	1.00	Under progress

Hemavathy Project, Gorur	26	51	OBALAPURA LIS: Construction of Head Works to Additional lift irrigation scheme to Obalapura Village	GHLBC- 26	34.50 C.E.R.NO02 /01- 02 / 15.06.01	41.75	41.75	M/s. Hema Engineers, Bangalore	29./18.04.02	12 months	17-04-03	37.00	4.75	0.41	Completed
Hemavathy Project, Gorur	27	127	RBC :- Construction of Retaining Wall & Embankment & CC lining from Ch: 6320 M to 6375 M of RBC of LIS at apprch of BNT	GHLBC- 27	DR No. 20/09-10 Rs.3.00	3.01	0.00	G.N.Shankar	55/09-10 8-3-10	1 months	-		3.01	1.50	Work completed
Hemavathy Project, Gorur	28	125	Construction of Aquaduct from Ch: 677.50 M to Ch: 740 M, Ch: 760 M to 790 M, Ch: 912.50 M to Ch: 920 M, Under Tunnel at Ch: 1035 M & embankment from Ch: 1040 M to Ch: 1100 M & Providing cement concrete lining for the canal portion (balance) of RBC of Obalapura Additional LIS	GHLBC- 28	CER no 28/09-10 RS.11.50	11.96	0.00	B.H. Shivanna	43/09-10 25-01-10	4 months	24/05/2010	3.77	8.19	4.10	Work under progress
Hemavathy Project, Gorur	29	52	Earth work excavation & construction of C.D.Works in Right bank canal of Additional lift irrigation scheme to Obalapura village	GHLBC- 29	3.40/ D.R.NO.. /01-02/ Dated:	3.50	0.00	M.S. Jayaram	113/01-02/ Dated:15.06.2001	3 months	14-09-01	1.43	2.07	1.04	B.R.No. 1066 /31-3-10 work Completed
Hemavathy Project, Gorur	30	53	Earth work excavation from ch: 1250m. to ch:1650m. , & c.c.lining & c.d.works., POS in 2 nd K.M.of left bank canal of Additional lift irrigation scheme to Obalapura Village.(Balance work)	GHLBC- 30	7.95 S.E.R.NO. 294/06-07/Dated:28.03.07	9.53	0.00	B. H. Shivanna	33/07-08 20-07-07	3 months	19-10-07	9.20	0.33	0.33	Work completed

Hemavathy Project, Coorur	31	54	Construction of Head works to Kallesomanahally lift irrigation scheme (Construction of Intake Channel, Jack Well, Pump house, Raising main, Ridge Cistern, Supplying, Erection and Commissioning of 235 H.P. Vertical Turbine Pumps & Motors and Construction of CD Works met along the raising main length of 1350m. on 'TURNKEY' basis)	GHLBC- 31	CER No. 03 / 01-02/15.06.01/823.00(Est cost of Head works = to Rs 192 Lakhs)	220.00	0.00	M/S Hema Engineers, Bangalore	564 /28.10.02 for Rs.220.00 lakhs.	18 months	27.04.2004	56.79	163.21	0.05	rescinded proposal submitted
Sub Total for project				267.78	299.84	0.00						110.24	189.60	14.40	

Asst. Executive Engineer,
No.8, HLBC Sub-Division
Shravanabelagola

Asst. Executive Engineer,
No. 16, HLBC Sub-Division
Bagur

CAUVERY NEERAVARI NIGAMA LIMITED

ZONE : HEMAVATHY PROJECT, GORUR
 CIRCLE: HEMAVATHY CANAL CIRCLE, CHANNARAYAPATNA
 DIVISION: No1, HLBC DIVISION, CHANNARAYAPATNA
 HEAD OF ACCOUNT: CONSTRUCTION & IMPROVEMENTS OF PICK UPS - II G
 GRANT REQUIRED TO THE DIVISION UNDER THIS HEAD FOR 2010-11: **RS. 8.08 Lakhs**
 GRANT EARMARKED FOR SPILLOVER WORKS: **RS. 8.08 Lakhs**
 GRANT EARMARKED FOR FRESH WORKS: **Rs. Lakhs**

Rs. In lakhs

SPILLOVER WORKS: CONSTRUCTION & IMPROVEMENTS OF PICK UPS - IIG S

Name of the Project	Sl. No.	AWP NO	Name of the Work	Code No.	REF to sanction & Estimate Cost	Original Contract Value	Contract Value including the cost of EFI if any	Name of the Agency	Agreement No. & Date	Period allowed	Scheduled Date of Completion as per Agreement	Expenditure up to 31-03-10	Balance cost under the contract	Grant required 2010-11	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Hemavathy Project, Gorur	32	134	Improvements of Shettihally pickup under the atchkat of D-41 of HLBC	GHLBC- 32	DR No. 28 /09-10 28-2-10 Rs. 2.93	2.87	0.00	Srinivasa	60/09-10 19-3-10	2 months	19-5-10	0.00	2.87	2.87	To be start
Hemavathy Project, Gorur	33	133	Improvements of Baralu pickup under the atchkat of D-44 of HLBC	GHLBC- 33	DR No. 17/09-10 /4-1-10 Rs. 4.70	4.70	0.00	B.S. Jaya kumar	04/10-11 24-05-10	2 months	31-05-10	0.00	4.70	4.70	To be start
Hemavathy Project, Gorur	34	55	Improvements to pickup and protective works to canal system of Dindagur pickup	GHLBC- 34	18.00 CER NO 849/06-07 04.03.06	22.32	0.00	C. Manjappa	308/06-07 14-03-07	6 months	14-09-07	21.81	0.51	0.51	Completed
Sub Total for project						25.63	29.89	0.00				21.81	8.08	8.08	

Asst. Executive Engineer,
 No.8, HLBC Sub-Division

Shravanabelagola

CAUVERY NEERAVARI NIGAMA LIMITED

ZONE : HEMAVATHY PROJECT, GORUR
 CIRCLE: HEMAVATHY CANAL CIRCLE, CHANNARAYAPATNA
 DIVISION: No1, HLBC DIVISION, CHANNARAYAPATNA
 HEAD OF ACCOUNT: **FORMATION OF IMPROVEMENTS OF ROADS**
 GRANT REQUIRED TO THE DIVISION UNDER THIS HEAD FOR 2010-11: **RS. 4.39 Lakhs**
 GRANT EARMARKED FOR SPILLOVER WORKS: **RS. 4.39 Lakhs**
 GRANT EARMARKED FOR FRESH WORKS: **Rs. Lakhs**

Rs. In lakhs

SPILLOVER WORKS UNDER - FORMATION OF IMPROVEMENTS OF ROADS II L S

Name of the Project	Sl. No.	AWP NO	Name of the Work	Code No.	REF to sanction & Estimate Cost	Original Contract Value	Contract Value including the cost of EFI if any	Name of the Agency	Agreement No. & Date	Period allowed	Scheduled Date of Completion as per Agreement	Expenditure up to 31-03-10	Balance cost under the contract	Grant required 2010-11	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Hemavathy Project, Gorur	35	58	Improvements to road connecting Gollarahosahally, Vaddarahally & kalasinda under the atchkat of D-38 & 39 of HLBC	GHLBC- 35	2.00 108/07-08 14.12.07	1.47	0.00	HN Lavanna	208/07-08 13.03.08	2 months	13-06-08	0.00	1.47	0.73	work under progress
Hemavathy Project, Gorur	36	60	Formation of Road from chamudihally to bediganahally under the atchkat of D-41 of HLBC	GHLBC- 36	2.00 94/07-08 14.12.07	1.99	0.00	HB. Krishne gowda	33/08-09 03-06-08	3 months	03-09-08	0.00	1.99	0.99	work under progress
Hemavathy Project, Gorur	37	63	Improvements to road from Gundashettihally to atchkat of Minor No.1D-41 of HLBC	GHLBC- 37	2.00 109/07-08 14.12.07	1.99	0.00	Rajegowda	214/07-08 17.03.08	3 months	17-06-08	0.00	1.99	0.99	work under progress

Hemavathy Project, Gorur	38	64	Formation of road connecting NH.48 to R/S atchkat of D 42 of HLBC	GHLBC- 38	1.50 96/07-08 14.12.07	1.47	0.00	BS Premkumar	211/07-08 13.03.08	3 months	13-06-08	0.80	0.67	0.67	Under progress
Hemavathy Project, Gorur	39	65	Formation of road connecting NH.48 to L/S atchkat of D 42 of HLBC	GHLBC- 39	1.50 DR.No.103/ 07-08/ 14-12-07	1.51	0.00	H.Nagesh	241/07-08 29-03-08	3 months	29-06-08	0.00	1.51	0.75	Under progress
Hemavathy Project, Gorur	40	66	Providing metalling to road from Baralu to Kantharajapura link road under the atchkat of D-44 of HLBC	GHLBC- 40	2.00 DR.No.113/ 07-08/ 14-12-07	1.38	0.00	B.R.Mahendra	65/08-09 14-08-08	3months	15-11-08	1.12	0.26	0.26	Work completed
Sub Total for project						11.00	9.81	0.00				1.92	7.89	4.39	

Asst. Executive Engineer,
No.8, HLBC Sub-Division
Shravanabelagola

CAUVERY NEERAVARI NIGAMA LIMITED

ZONE : HEMAVATHY PROJECT, GORUR
CIRCLE: HEMAVATHY CANAL CIRCLE, CHANNARAYAPATNA
DIVISION: No1, HLBC DIVISION, CHANNARAYAPATNA
HEAD OF ACCOUNT: BUILDINGS (SPECIAL REPAIRS)
GRANT REQUIRED TO THE DIVISION UNDER THIS HEAD FOR 2010-11: RS. 3.50 Lakhs
GRANT EARMARKED FOR SPILLOVER WORKS: RS. 3.50 Lakhs
GRANT EARMARKED FOR FRESH WORKS: Rs. Lakhs

Rs. In lakhs

SPILLOVER WORKS UNDER - BUILDINGS (SPECIAL REPAIRS) -II P-S

Name of the Project	Sl. No.	AWP NO	Name of the Work	Code No.	REF to sanction & Estimate Cost	Original Contract Value	Contract Value including the cost of EFI if any	Name of the Agency	Agreement No. & Date	Period allowed	Scheduled Date of Completion as per Agreement	Expenditure up to 31-03-10	Balance cost under the contract	Grant required 2010-11	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16

Hemavathy Project, Gorur	41	135	Special Repairs to Division & Circle Office Building at C.R.Patna.	GHLBC-41	CER No. 123/09-10 Rs. 2.00	2.00	-	Yoga Narasimha Raghavendra electricals	3/10-11 21-05-10	1 month	30-5-10	0.00	2.00	1.25	Work under progress
Hemavathy Project, Gorur	42	136	Special Repairs to compound & fencing for No.16, HLBC Colony Bagur	GHLBC-42	CER No.238/09-10 /12-3-10 Rs. 2.00	1.41	-	-	-	1 month	-	0.00	1.41	1.00	Tender under Process
Hemavathy Project, Gorur	43	67	Special repairs to Godown Building & bachulars quattras and 7th type quattras in No.16, HLBC Colony Bagur	GHLBC-43	2.00 DR. No. /08-09 /11-08-08	2.00	-	V.H.Manjeggowda	27/09-10 24-11-09	1 month	28/10/2009	0.00	2.00	1.25	B.R.No. 1105/31-3-10 Work complted bill pending
Sub Total for project					6.00	5.41							5.41	3.50	

Asst. Executive Engineer,
No.4, HLBC Sub-Division
Channarayapatna.

Asst. Executive Engineer,
No. 16, HLBC Sub-Division
Bagur

CAUVERY NEERAVARI NIGAMA LIMITED

ZONE :

HEMAVATHY PROJECT, GORUR

CIRCLE:

HEMAVATHY CANAL CIRCLE, CHANNARAYAPATNA

DIVISION:

No1, HLBC DIVISION, CHANNARAYAPATNA

HEAD OF ACCOUNT:

MODERNIZATION OF ANICUT CANALS

GRANT REQUIRED TO THE DIVISION UNDER THIS HEAD FOR 2010-11:

RS. 6.00 Lakhs

GRANT EARMARKED FOR SPILLOVER WORKS:

RS. 6.00 Lakhs

GRANT EARMARKED FOR FRESH WORKS:

Rs. Lakhs

Rs. In lakhs

SPILLOVER WORKS UNDER MODERNIZATION OF ANICUT CANALS - 1 E S

Name of the Project	Sl. No.	AWP NO	Name of the Work	Code No.	REF to sanction & Estimate Cost	Original Contract Value	Contract Value including the cost of EFI if any	Name of the Agency	Agreement No. & Date	Period allowed	Scheduled Date of Completion as per Agreement	Expenditure up to 31-03-10	Balance cost under the contract	Grant required 2010-11	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Hemavathy Project, Gorur	44	73	Modernisation of SRD (North) Canal from Ch: 61000 to 75000m including re- sectioning, providing CC Lining with mechanical paver & Const. of different types of CD works	GHLBC-44	2030.00 CER No. 603/06 07 30.03.07	2889.00	2889.00	D.Y.Uppar	12/07-08 27.06.07	10 Months	06.04.08	2889.16	6.00	6.00	Balance work fixing Km stone & Hectometer stone to be done
Sub Total for project						2030.00	2889.00					2889.16	6.00	6.00	

Asst. Executive Engineer,
No.4, HLBC Sub-Division
Channarayapatna.

Asst. Executive Engineer,
No.8, HLBC Sub-Division
Shravanabelagola

CAUVERY NEERAVARI NIGAMA LIMITED

ZONE : HEMAVATHY PROJECT, GORUR
CIRCLE: HEMAVATHY CANAL CIRCLE, CHANNARAYAPATNA
DIVISION: No.1, HLBC DIVISION, CHANNARAYAPATNA
HEAD OF A/C: IMPROVEMENT OF ANICUT CANAL
GRANT ALLOTTED TO THE DIVISION UNDER THIS HEAD FOR 2010-11: Rs. 0.00 Lakhs
GRANT EARMARKED FOR SPILLOVER WORKS: Rs. 0.00 Lakhs
GRANT EARMARKED FOR FRESH WORKS: Rs Lakhs

SPILL OVER WORKS : IMPROVEMENT OF ANICUT CANAL I E-S

Name of the Project	Sl. No.	AWP NO	Name of the Work	Code No.	REF to sanction & Estimate Cost	Original Contract Value	Contract Value including the cost of EFI if any	Name of the Agency	Agreement No. & Date	Period allowed	Scheduled Date of Completion as per Agreement	Expenditure up to 31-03-10	Balance cost under the contract	Grant required 2010-11	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Hemavathy Project, Gorur	45	137	Construction of cistern & Pipe outlets from Ch: 38000 to 75000 M of SRDN Canal	GHLBC- 45	Ser No. 13/26-11-09 RS. 7.5	7.69	0.00	A.J.Lakke gowda	37/09-10 22-1-10	-	-	0.00	7.69	0.00	Work to be completed
Sub Total for the Project					7.50	7.69	0.00						7.69	0.00	

No.8, HLBC Sub-Division

Asst. Executive Engineer,
No.4, HLBC Sub-Division
Channarayapatna.

Asst. Executive Engineer,
No.8, HLBC Sub-Division
Shravanabelagola

CAUVERY NEERAVARI NIGAMA LIMITED

ZONE :

CIRCLE:

DIVISION:

HEAD OF A/C:

GRANT ALLOTTED TO THE DIVISION UNDER THIS HEAD FOR 2010-11:

GRANT EARMARKED FOR SPILLOVER WORKS:

HEMAVATHY PROJECT, GORUR

HEMAVATHY CANAL CIRCLE, CHANNARAYAPATNA

No.1, HLBC DIVISION, CHANNARAYAPATNA

MAIN CANAL MAINTENANCE CANAL NETWORKS

Rs. 4.03 Lakhs

Rs. 4.03 Lakhs

GRANT EARMARKED FOR FRESH WORKS:

Rs. Lakhs

Rs. In lakhs

SPILL OVER WORKS UNDER - MAIN CANAL MAINTENANCE CANAL NET WORKS - 2701 - III B S

Name of the Project	Sl. No.	AWP NO	Name of the Work	Code No.	REF to sanction & Estimate Cost	Original Contract Value	Contract Value including the cost of EFI if any	Name of the Agency	Agreement No. & Date	Period allowed	Scheduled Date of Completion as per Agreement	Expenditure up to 31-03-10	Balance cost under the contract	Grant required 2010-11	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Hemavathy Project, Gornur	46	143	Repaired to Combined Regulator at Ch: 71.620 Km. of AGR Canal for the year 10-11	GHLBC- 46	CER No. 141/2009-10 /25-2-10 Rs. 4.15	4.03	-	C.Rajarathnam	65/09-10 /29-3-10	2 months	28.5-10	0.00	4.03	4.03	Work completed
Sub Total for project						4.15	4.03					0.00	4.03	4.03	

Asst. Executive Engineer,
No.4, HLBC Sub-Division
Channarayapatna.

CAUVERY NEERAVARI NIGAMA LIMITED

ZONE :
CIRCLE:
DIVISION:
HEAD OF ACCOUNT:

HEMAVATHY PROJECT, GORUR
HEMAVATHY CANAL CIRCLE, CHANNARAYAPATNA
No1, HLBC DIVISION, CHANNARAYAPATNA
IIIC - 2701 DISTRIBUTRY WORKS

GRANT REQUIRED TO THE DIVISION UNDER THIS HEAD FOR 2010-11:

RS. 2.44 Lakhs

GRANT EARMARKED FOR SPILLOVER WORKS:

RS. 2.44 Lakhs

GRANT EARMARKED FOR FRESH WORKS:

Rs.----- Lakhs

Rs. In lakhs

SPILLOVER WORKS UNDER - MAINTENANCE OF CANAL NETWORK : III C S - 2701 DISTRIBUTRY WORKS

Name of the Project	Sl. No.	AWP NO	Name of the Work	Code No.	REF to sanction & Estimate Cost	Original Contract Value	Contract Value including the cost of EFI if any	Name of the Agency	Agreement No. & Date	Period allowed	Scheduled Date of Completion as per Agreement	Expenditure up to 31-03-10	Balance cost under the contract	Grant required 2010-11	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Hemavathy Project, Gorur	47	93	Improvements to pipe aquaduct at Ch: 1500 M R/S canal of D-42 of HLBC	GHLBC- 47	2.00 184/07-08 15.02.08	1.35	0.00	Shivaraj	227/07-08 26.03.08	2 Months	26-05-08	0.00	1.35	1.35	Work not started notice issued to the contract
Hemavathy Project, Gorur	48	95	Reconstruction of CTC @ CH 900 M of D-43 of HLBC	GHLBC- 48	0.50 DR 135 / 06-07 /5.01.07	0.51	0.00	Rajegowda	273/06-07 27-01-07	1 Month	27-02-07	0.00	0.51	0.51	Work not started notice issued to the contract
Hemavathy Project, Gorur	49	96	Raising of embankment from Ch:2800 M to 3000 M of D-46 of HLBC	GHLBC- 49	0.95 180/07-08 /15.02.08	0.58	0.00	B.S. Jayakumar	42/08-09 12.06.08	1 month	13-04-08	0.00	0.58	0.58	Under Progress
Sub Total					3.45	2.44	0.00					0.00	2.44	2.44	

Asst. Executive Engineer,
No.8, HLBC Sub-Division
Shravanabelagola

CAUVERY NEERAVARI NIGAMA LIMITED

ZONE : HEMAVATHY PROJECT, GORUR
 CIRCLE: HEMAVATHY CANAL CIRCLE, CHANNARAYAPATNA
 DIVISION: No1, HLBC DIVISION, CHANNARAYAPATNA
 HEAD OF ACCOUNT: **MI Tanks Maintenance Works - 2702**
 GRANT REQUIRED TO THE DIVISION UNDER THIS HEAD FOR 2010-11: **RS. 3.38 Lakhs**
 GRANT EARMARKED FOR SPILLOVER WORKS: **RS. 3.38 Lakhs**
 GRANT EARMARKED FOR FRESH WORKS: Rs. In lakhs

SPILLOVER WORKS UNDER - MAINTENANCE OF MI Tanks II J S

Name of the Project	Sl. No.	AWP NO	Name of the Work	Code No.	REF to sanction & Estimate Cost	Original Contract Value	Contract Value including the cost of EFI if any	Name of the Agency	Agreement No. & Date	Period allowed	Scheduled Date of Completion as per Agreement	Expenditure up to 31-03-10	Balance cost under the contract	Grant required 2010-11	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Hemavathy Project, Gorur	50	165	Re-Construction of Head Sluice & Construction of Causeway to Marenahally Ooramundinakere tank under D-33 atchkat	GHLBC- 50	CER No. 124/09-10 /18-2-10 3.35	3.38		K.S.Manjappa	63/09-10 24-3-10	1 month	23-4-09		3.38	3.38	Work completed
Sub Total for project					3.35	3.38							3.38	3.38	

Asst. Executive Engineer,
 No.4, HLBC Sub-Division
 Channarayapatna.